

HFK PARISH CENTER TIMES

"Your Bi-Weekly Construction Update"

Construction Update:

Volume 1, Issue 10, 10/30/09

This week we took advantage of the one day of dry weather and paved the main drive, west parking lot, and a portion of 120th. We are complete with the built-up roofing at the office area with the exception of the cap sheet. We will continue to roof on every dry day. In the meantime, MEP rough-in continues and we will start tenting portions of the CMU so we can finish cleaning and sealing it.



10/30/09 - Soccer Field



10/30/09 - South Elevation



10/27/09 - Trusses in Social Hall



10/30/09 - Installing sheathing at Social Hall



10/27/09 - Rigid insulation at Office area roof



10/30/09 - Built-up roofing



10/27/09 - Paving along 120th



10/30/09 - Social Hall



10/30/09 - South Parking Lot