

# HFK PARISH CENTER TIMES

"Your Bi-Weekly Construction Update"

Volume 1, Issue 4, 7/31/09

**Construction Up date:**

Construction of the new Parish Center continues despite the heat. Last week, we started laying the CMU block and by this week we are moving right along. The last couple of days the masons had to stop work at noon for preventive measures because once the temperature exceeds 99 degrees Fahrenheit it could cause the mortar to crack. Installation of the utilities continues and the on-site water is almost complete.



07/20/09 - Continuous Footings



07/21/09 - First day of laying CMU block



07/27/09 - CMU (1 week later)

This building consists of (2) types of CMU block; ground face and standard. The ground face is the 3rd course from the bottom and the standard is shown everywhere else. The first course is standard grey block because it will be backfilled and not be seen.



07/28/09 - Installing a Type II catch basin. (This thing is massive)  
It is for the new storm system and is located near our construction entrance.



07/29/09 - Plumbing R/I

## Thank-You

We are very grateful and blessed for the parishioners who have provided us with the tasty treats, refreshing drinks, and thoughtful cards throughout this project. The workers are extremely thankful; especially during this heat wave. Below are some photos of the great snacks you've provided for us.



**A Look Ahead**

Next week the following activities will be taking place:

- Installation of the CMU will continue
- Utilities will continue
- 1st grout pour
- Footing drains installation
- Damproofing

