

HFK PARISH CENTER TIMES

"Your Bi-Weekly Construction Update"

Construction Update:

Volume 1, Issue 6, 8/28/09

The building is continuing to grow taller and taller with each day. The masons have completed (3) - 4' lifts in some areas and are working their way west. Meanwhile, we tapped the water main for the new irrigation and domestic water lines. The off-site street improvements are continuing and we are currently grading for the sidewalks.



08/25/09 - A view of the future offices
Note: "Wood bucks" are used to provide a rough opening for the future windows.



08/25/09 - Installing CMU block at the east entry
Note: CMU block is installed and grouted in 4' increments. In this area they are on their 3rd lift



08/16/09 - (3) domestic water taps for the new Parish Center



08/18/09 - Water line installation



08/27/09 - SE Elevation



08/28/09 - Mock-up of the sealer

A Look Ahead

Next week the following activities will be taking place:

- Installation of the CMU will continue.
- Erect scaffolding around the Social Hall.
- Finish water connections.
- Finish storm install at 120th.
- Site grading continues.
- Light pole & site underground electrical.



Derek Groth - Project Engineer | P 425-746-1000 | F 425-378-2140 | E dgroth@foushee.com