

HFK PARISH CENTER TIMES

"Your Bi-Weekly Construction Update"

Construction Update:

Volume 1, Issue 7, 9/11/09

The masons have completed the walls along the east, north, and portions of the south. Their focus is now on the Social Hall; in which they are currently up to 12' tall. Progress will continue tomorrow as we press forward and take advantage of the nice weather. The utilities are mostly complete and we are now working on the right-of-way improvements. Within the past two days the curb/gutter and concrete aprons along 120th Avenue were formed and placed.



08/31/09 - Grading the new south parking lot



09/03/09 - CMU complete along the north side of the building



09/07/09 - Laying the CMU for the Social Hall



09/08/09 - Forming the curbs along 120th



09/09/09 - Placing the curb and gutter along 120th



09/11/09 - Cast-in-place curbs at planters



09/11/09 - PT Ledger

A Look Ahead

Next week the following activities will be taking place:

- Installation of the CMU will continue.
- Installation of the PT ledger.
- Site grading continues.
- Mt. Holy Family will be pushed over and the soccer field will start to take shape.