

# HFK PARISH CENTER TIMES

"Your Bi-Weekly Construction Update"

Volume 1, Issue 1, 6/19/09

## Construction Update:

We are underway with the new Parish Center. Last month, the students and staff joined us in the demolition countdown and the excavator made quick work of the existing rectory. John and Steve even climbed in the cab to show us how it is done. This week we began clearing the site and removing the peat from underneath the future building pad. The soils engineer and arborist spent a lot of time on-site this week observing the work and documenting.



05/21/09 - Let the countdown begin!



05/21/09 - Demolition



05/21/09 - Steve Carbonetti showing us how it is done



05/21/09 - John Meyer showing us how it is done



05/28/09 - Location of the former Rectory



06/18/09 - Fruhling is moving right along with the excavation and removal of the peat.



06/19/09 - Excavation of the peat. The peat is the dark lens of material that occurs a couple of feet below the top of grade.



06/19/09 - Former Soccer Field

### A Look Ahead

Next week the following activities will be taking place:

We will continue to excavate the undesired peat and place it on the soccer field. On Monday, we will start bringing in suitable material for backfill.